

PUMP TEST REPORT


Invoice Number:	NA NA
Customer:	Mageu Number 1
Job Number:	NA NA

FABRICATION		HYDRAULIC TEST	
Pump Model:	P2 5.5KW	Date of Test:	2025-03-17
Serial Number:	9101 001 - 25	Duration of Test:	1 HOUR
Impeller Diameter:	170	Test Medium:	WATER
Assembled By:	tester1	Tested By:	tester1

DETAILS				
Motor Size:	5.5KW	Frequency:	50	
Motor Speed:	2880	Pump Housing:	SS 316	
Motor Volts:	380	Pump Connection:	DIN	
Motor Enclosure:	IP55	Suction:	65	
Mechanical Seal:	TC/TC EPDM	Discharge:	50	
		Flush Arrangement:	No	

TEST RESULTS

Test	Flowrate (L/h)	Pressure (bar)	Amperage (A)
Test 1	17912	2.85	6.19
Test 2	12050	3.05	5.52
Test 3	8078	3.05	5.2
Test 4	4089	3.05	4.87
Test 5	0	3.05	4.74



APPROVAL					
Approved By:	TRAVIS MAIN				
Date:	2025-03-17				